



**SCOTTISHPOWER  
RENEWABLES**

# **East Anglia TWO Offshore Windfarm**

## **Appendix 26.20**

**HGV and Employee Traffic Assigned to  
the Construction Programme (Scenario  
1)**

Preliminary Environmental Information  
Volume 3

EA2-DEVWF-ENV-REP-IBR-000821\_020







Section 1 - Construction Plant Requirements

Plant	Month																																								
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36					
D6 Dozer	1	1	1	1	2	2	1								2	2	2				2	2	2	2										2	2	2					
30T Excavator	3	3	3	3	4	4	4	4	4	4	4	4	4	4	4	4	4	2			2	2	2	2											3	3	3				
20T Dumper	3	3	3	3	5	5	5	6	6	6	6	6	6	6	8	8	4	2			2	2	2	2												6	6	6			
Smooth Drum vibrio road roller	1	1	1	1	2	2	1								1	1	1				1	1	1	1												2	2	2			
21T excavator	1	1	1	1	3	3	3	3	3	3	3	3	3	3	3	3	2	1			1	1	1	1												3	3	3			
5T Forward Tipping Dumper	1	1	1	1	2	2	2	3	3	3	3	3	3	3	3	3	2	1			1	1	1	1												3	3	3			
Loading shovel	1	1	1	1	3	3	3	3	3	3	3	3	3	3	3	3	2				2	2	2	2													3	3	3		
Trench Roller							2	2	2	2	2	2	2	2	2	2																					2	2	2		
Tractor & fencing kit					1	1																1	1	1	1																
Tractor & trailer	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1													1	1	1		
Tractor & Fuel bowser (or self-propelled)	1	1	1		1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1													1	1	1		
Tractor & Water bowser (for dust suppression)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1														1	1	1	
Tractor & cable drum trailer												1	1	1	1	1	1	1	1																						
Tractor & soil tiller, roller, seeder															1	1	1				1	1	1	1													1	1	1		
Cement mixer													1	1	1	1	1	1	1	1																					
Mobile crane													1	1	1	1	1	1	1	1																					
Grader	1	1	1	1	1	1	1																																		
Cable laying tracked crane																																									
Cable winch												1	1	1	1	1	1	1	1	1																					
Pre-cast concrete truck																																									
Mobile concrete pump											1	1	1	1	1	1	1	1	1																						
Telehandler	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1																					
Mobile self-contained welfare unit	2	2	2	2																																		2	2	2	
Crawler Crane							1	1	1	1	1	2	2	2	2	2	1	1	1	1																					
Mobile generator	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1															2	2	2	
Temporary lighting	1	1	1	1	2	2	3	3	3	3	3	3	3	3	3	3	3	3	3	2	2	2	2															3	3	3	
Road surface paver & roller	1	1	1	1																																					
Pump							1	2	2	2	2	2	2	2	2	2	2	2	2	1																			1	1	1
<b>Total Plant Onsite In Section Per Month</b>	21	21	21	21	32	32	34	34	34	35	37	41	41	41	47	47	37	25	17	12	19	19	19	19	0	0	0	0	0	0	0	0	0	0	0	0	36	36	36		
<b>Total Deliveries / Removals</b>	21	0	0	0	17	0	8	6	0	1	2	4	0	0	6	0	10	12	8	5	19	0	0	0	19	0	0	0	0	0	0	0	0	0	0	0	0	36	0	33	
<b>Average Deliveries / Removals Per Day</b>	1	0	0	0	1	0	1	1	0	1	1	1	0	0	1	0	1	1	1	1	1	0	0	0	1	0	0	0	0	0	0	0	0	0	0	0	2	0	2		
<b>Average Total two-way HGV movements (Deliveries / Removals) Per Day</b>	2	0	0	0	2	0	2	2	0	2	2	2	0	0	2	0	2	2	2	2	2	0	0	0	2	0	0	0	0	0	0	0	0	0	0	0	4	0	4		





Section 2 - Construction Plant Requirements

Plant	Month																																									
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36						
D6 Dozer	1	1	1	1	2	2	1								2	2	2				2	2	2	2										2	2	2						
30T Excavator	3	3	3	3	4	4	4	4	4	4	4	4	4	4	4	4	4	2			2	2	2	2											3	3	3					
20T Dumper	3	3	3	3	5	5	5	6	6	6	6	6	6	6	8	8	4	2			2	2	2	2											6	6	6					
Smooth Drum vibrio road roller	1	1	1	1	2	2	1								1	1	1				1	1	1	1											2	2	2					
21T excavator	1	1	1	1	3	3	3	3	3	3	3	3	3	3	3	3	2	1			1	1	1	1												3	3	3				
5T Forward Tipping Dumper	1	1	1	1	2	2	2	3	3	3	3	3	3	3	3	3	2	1			1	1	1	1												3	3	3				
Loading shovel	1	1	1	1	3	3	3	3	3	3	3	3	3	3	3	3	2																				3	3	3			
Trench Roller							2	2	2	2	2	2	2	2	2	2																					2	2	2			
Tractor & fencing kit					1	1																1	1	1	1																	
Tractor & trailer	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1												1	1	1				
Tractor & Fuel bowser (or self-propelled)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1													1	1	1			
Tractor & Water bowser (for dust suppression)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1														1	1	1		
Tractor & cable drum trailer												1	1	1	1	1	1	1	1																							
Tractor & soil tiller, roller, seeder															1	1	1					1	1	1	1													1	1	1		
Cement mixer															1	1	1	1	1	1																						
Mobile crane															1	1	1	1	1	1																						
Grader	1	1	1	1	1	1	1																																			
Cable laying tracked crane																																										
Cable winch															1	1	1	1	1	1																						
Pre-cast concrete truck															1	1	1	1	1	1																						
Mobile concrete pump															1	1	1	1	1	1																						
Telehandler	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1																					
Mobile self-contained welfare unit	2	2	2	2																																			2	2	2	
Crawler Crane								1	1	1	1	1	2	2	2	2	2	1	1	1	1																					
Mobile generator	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1															2	2	2	
Temporary lighting	1	1	1	1	2	2	3	3	3	3	3	3	3	3	3	3	3	3	3	2	2	2	2																3	3	3	
Road surface paver & roller	1	1	1	1																																						
Pump								1	2	2	2	2	2	2	2	2	2	2	2	2																				1	1	1
<b>Total Plant Onsite In Section Per Month</b>	21	21	21	21	32	32	34	34	34	35	37	41	41	41	47	47	37	25	17	12	19	19	19	19														36	36	36		
<b>Total Deliveries / Removals</b>	21	0	0	0	17	0	8	6	0	1	2	4	0	0	6	0	10	12	8	5	19	0	0	0	19	0	0	0	0	0	0	0	0	0	0	0	0	0	36	0	36	
<b>Average Deliveries / Removals Per Day</b>	1	0	0	0	1	0	1	1	0	1	1	1	0	0	1	0	1	1	1	1	1	0	0	0	1	0	0	0	0	0	0	0	0	0	0	0	0	0	2	0	2	
<b>Average Total two-way HGV movements (Deliveries / Removals) Per Day</b>	2	0	0	0	2	0	2	2	0	2	2	2	0	0	2	0	2	2	2	2	2	0	0	0	2	0	0	0	0	0	0	0	0	0	0	0	0	4	0	4		



**Section 3 - Average Materials and Welfare and Operation Plant Daily HGV Movements**

Activity	Total Working Days	Total HGVs	Months																																						
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36			
Establish construction consolidation site compound and site accesses	88	1,170	14	14	14	14																																			
Mobilisation of Welfare and Operation Plant to CCS	88	55	1	1	1	1																																			
Site preparation including fencing, temporary drainage and haul road construction.	44	343					8	8																																	
Onshore Export Cable Installation Sction 3A and 3B																																									
Trench Route Clearance / Topsoil Strip	44	0					0	0																																	
Trench Excavation	220	400							2	2	2	2	2	2	2	2	2	2																							
Duct Installation	220	241							2	2	2	2	2	2	2	2	2	2																							
Trench Backfill	198	18								1	1	1	1	1	1	1	1	1																							
Jointing Bay Excavation	242	276								2	2	2	2	2	2	2	2	2	2	2	2																				
Jointing Bay Base Constriction	198	19										1	1	1	1	1	1	1	1	1	1																				
Pulling and connection of cables	198	61											1	1	1	1	1	1	1	1	1	1																			
Jointing Bay Walls and Roof	198	56											1	1	1	1	1	1	1	1	1	1																			
Backfill over Jointing Bays	44	0																																			0	0			
Trench Route Reinstatement / Topsoil Reinstatement	66	0																																			0	0	0		
Movement of fence line to minimum extents	88	0																																							
Haul Road Removal (includes removal of fencing) and reinstatement	66	343																																				6	6	6	
Demobilisation of Welfare from CCS	66	110																																				2	2	2	
Construction consolidation site and access road Removal	154	1,170																																					8	8	8
Average Section Skip HGV Movements Per Day	594	228	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1			
Total HGVs per day			16	16	16	16	9	9	5	8	8	9	10	11	11	11	11	11	6	6	3	2	9	9	9	9	0	0	0	0	0	0	0	0	0	0	0	17	17	17	
Total two-way HGV movements per day			32	32	32	32	18	18	10	16	16	18	20	22	22	22	22	22	12	12	6	4	18	18	18	18	0	0	0	0	0	0	0	0	0	0	0	34	34	34	

Section 3 - Construction Plant Requirements

Plant	Month																																						
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36			
D6 Dozer	1	1	1	1	2	2	1					Q	Q	Q	Q	Q					2	2	2	2										2	2	2			
30T Excavator	3	3	3	3	4	4	4	4	4	4	4	4	4	4	4	4	2	2			2	2	2	2											3	3	3		
20T Dumper	3	3	3	3	5	5	5	6	6	6	6	6	6	6	6	6	2	2			2	2	2	2											6	6	6		
Smooth Drum vibrio road roller	1	1	1	1	2	2	1														1	1	1	1											2	2	2		
21T excavator	1	1	1	1	2	2	3	3	3	3	3	3	3	3	3	3	1	1			1	1	1	1											3	3	3		
5T Forward Tipping Dumper	1	1	1	1	2	2	2	3	3	3	3	3	3	3	3	3	1	1			1	1	1	1											3	3	3		
Loading shovel	1	1	1	1	3	3	3	3	3	3	3	3	3	3	3	3					2	2	2	2											3	3	3		
Trench Roller							2	2	2	2	2	2	2	2	2																				2	2	2		
Tractor & fencing kit					1	1															1	1	1	1															
Tractor & trailer	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1											1	1	1		
Tractor & Fuel bowser (or self-propelled)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1											1	1	1		
Tractor & Water bowser (for dust suppression)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1											1	1	1		
Tractor & cable drum trailer												1	1	1	1	1	1	1	1	1																			
Tractor & soil tiller, roller, seeder																					1	1	1	1											1	1	1		
Cement mixer													1	1	1	1	1	1	1	1																			
Mobile crane													1	1	1	1	1	1	1	1																			
Grader	1	1	1	1	1	1	1																																
Cable laying tracked crane																																							
Cable winch												1	1	1	1	1	1	1	1	1																			
Pre-cast concrete truck																																							
Mobile concrete pump											1	1	1	1	1	1	1	1	1																				
Telehandler	1	1	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1																		
Mobile self-contained welfare unit	2	2	2	2																																2	2	2	
Crawler Crane							1	1	1	1	1	2	2	2	2	2	2	1	1	1	1																		
Mobile generator	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1													2	2	2	
Temporary lighting	1	1	1	1	2	2	3	3	3	3	3	3	3	3	3	3	3	3	3	2	2	2	2													3	3	3	
Road surface paver & roller	1	1	1	1																																			
Pump							1	2	2	2	2	2	2	2	2	2	2	2	2	1																	1	1	1
<b>Total Plant Onsite In Section Per Month</b>	21	21	21	21	30	30	34	34	34	35	37	41	41	41	41	41	25	25	17	12	19	19	19	19											36	36	36		
<b>Total Deliveries / Removals</b>	21				15		10	6			1	2	4				16		8	5	19				19										36		36		
<b>Average Deliveries / Removals Per Day</b>	1	0	0	0	1	0	1	1	0	1	1	1	0	0	0	0	1	0	1	1	1	0	0	0	1	0	0	0	0	0	0	0	0	0	2	0	2		
<b>Average Total two-way HGV movements (Deliveries / Removals) Per Day</b>	2	0	0	0	2	0	2	2	0	2	2	2	0	0	0	0	2	0	2	2	2	0	0	0	2	0	0	0	0	0	0	0	0	4	0	4			





Section 4 - Construction Plant Requirements

Plant	Month																																							
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36				
D6 Dozer	1	1	1	1	2	2	1	1	1												2	2	2	2									2	2	2					
30T Excavator	3	3	3	3	4	4	4	4	4	4	4	4	4	4	4	2	2				2	2	2	2										3	3	3				
20T Dumper	3	3	3	3	5	5	5	6	6	6	6	6	6	6	6	2	2				2	2	2	2											6	6	6			
Smooth Drum vibrio road roller	1	1	1	1	2	2	1	1	1												1	1	1	1											2	2	2			
21T excavator	1	1	1	1	2	2	3	3	3	3	3	3	3	3	3	1	1				1	1	1	1											3	3	3			
5T Forward Tipping Dumper	1	1	1	1	2	2	3	3	3	3	3	3	3	3	3	1	1				1	1	1	1											3	3	3			
Loading shovel	1	1	1	1	3	3	3	3	3	3	3	3	3	3	3						2	2	2	2											3	3	3			
Trench Roller						2	2	2	2	2	2	2	2	2	2																					2	2	2		
Tractor & fencing kit					1	1	1	1	1													1	1	1	1															
Tractor & trailer	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1												1	1	1		
Tractor & Fuel bowser (or self-propelled)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1												1	1	1		
Tractor & Water bowser (for dust suppression)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1													1	1	1	
Tractor & cable drum trailer											1	1	1	1	1	1	1	1	1	1																				
Tractor & soil tiller, roller, seeder																						1	1	1	1												1	1	1	
Cement mixer													1	1	1	1	1	1	1	1	1																			
Mobile crane													1	1	1	1	1	1	1	1	1																			
Grader	1	1	1	1	1	1	1	1	1																															
Cable laying tracked crane																																								
Cable winch												1	1	1	1	1	1	1	1	1																				
Pre-cast concrete truck													1	1	1	1	1	1	1	1	1																			
Mobile concrete pump																																								
Telehandler	1	1	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1																			
Mobile self-contained welfare unit	2	2	2	2																																	2	2	2	
Crawler Crane							1	1	1	1	1	2	2	2	2	2	1	1	1	1																				
Mobile generator	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1	1													2	2	2	
Temporary lighting	1	1	1	1	2	2	3	3	3	3	3	3	3	3	3	3	3	3	3	2	2	2	2	2														3	3	3
Road surface paver & roller	1	1	1	1																																				
Pump							1	2	2	2	2	2	2	2	2	2	2	2	2	1																		1	1	1
<b>Total Plant Onsite In Section Per Month</b>																																								
<b>Total Deliveries / Removals</b>	21	21	21	21	30	30	36	38	38	35	37	41	41	41	41	25	25	17	12	19	19	19	19														36	36	36	
<b>Average Deliveries / Removals Per Day</b>	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1	1	1	0	0	0	0	0	0	0	0	0	0	0	0	0	2	2	2
<b>Average Total two-way HGV movements (Deliveries / Removals) Per Day</b>	2	2	2	2	4	4	4	4	4	4	4	4	4	4	4	4	4	4	2	2	2	2	2	2	0	0	0	0	0	0	0	0	0	0	0	0	0	4	4	4







**Substation - Average Daily Personnel Requirements**

Number of Additional Site Personnel Per Activity (general labourers, drillers, drilling foremen, electricians, joiners, bricklayers etc)	Total Working Days	Total Person Days	Months																																							
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36				
Permanent Access Road	66	264	4	4	4																																					
Construction Compound Construction	66	198		3	3	3																																				
Site Clearance Works	66	132			2	2	2																																			
Project Substation - National Grid Connection	44	264					6	6																																		
Development Platform Earthworks	132	396			3	3	3	3	3	3																																
Foundation Works	198	1,496							8	8	8	8	8	8	6	6																										
Sub-structure Works	110	748												8	8	6	6	6																								
Super-Structure Works	110	748													6	6	6	8	8																							
M&E Kit Installation	110	1,012															8	10	10	10	8																					
Wiring Up	110	1,056																			8	10	10	10	10																	
Commissioning	264	2,112																			6	6	6	6	6	6	10	10	10	10	10	10										
Reinstatement	66	396																																			6	6	6			
Construction Compound Removal and Welfare Demobilisation	66	396																																			6	6	6			
Plant Operators																																										
Overall Plant Operators	792	22,572	40	40	40	38	36	38	48	42	42	28	28	28	28	44	44	54	54	40	34	34	18	18	18	18	18	18	18	18	18	18	18	18	18	18	0	0	0	22	22	22
Substation Engineering Personnel																																										
Lead Engineer, 1 x Assistant Engineers, 1 x surveyors, 1 x Foreman	792	6,336	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8
Project Engineering Personnel Based at Substation																																										
Head Engineer, 1 x Admin Staff, QS, Overall Site Foreman, H&S Supervisor, Environmental Clerk, Lead Surveyor, 1 x catering staff, 1 x client representative and 1 x owners engineers	792	7,920	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	
<b>Average Total Employees per day</b>			62	65	65	64	59	67	83	71	71	54	54	62	62	80	80	92	90	76	68	74	52	52	52	52	46	46	46	46	46	46	46	18	18	18	52	52	52			
<b>Maximum Total Employee Two-way Movements Per Day (car/small van)</b>			124	130	130	128	118	134	166	142	142	108	108	124	124	160	160	184	180	152	136	148	104	104	104	104	92	92	92	92	92	92	36	36	36	104	104	104				

**Substation - Total Vehicle Movement Requirements**

Activity	Week																																					
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36		
Materials and Welfare and Operation Plant Daily HGV Movements Total Two-way HGV Movements Per Day	48	52	52	42	22	24	64	62	62	60	60	60	60	62	62	64	64	22	20	20	18	18	0	0	0	0	0	0	0	0	0	0	0	0	0	22	22	22
Increase to account for Miscellaneous allowances (Nominal 25% increased)	60	65	65	53	28	30	80	78	78	75	75	75	75	78	78	80	80	28	25	25	23	23	0	0	0	0	0	0	0	0	0	0	0	0	28	28	28	
Construction Plant Average Total two-way HGV Movements (deliveries Removals) Per Week	5	0	0	1	1	1	2	2	0	2	0	0	0	2	0	2	0	4	3	0	3	0	0	0	0	0	0	0	0	4	0	0	3	0	3			
<b>Average total two-way HGV Movements Per Day</b>	65	65	65	54	29	31	82	80	78	77	75	75	75	80	78	82	80	32	28	25	26	23	0	0	0	0	0	0	0	4	0	0	31	28	31			
<b>Maximum Total Employee Two-way Movements Per Day (car/small van)</b>	124	130	130	128	118	134	166	142	142	108	108	124	124	160	160	184	180	152	136	148	104	104	104	104	92	92	92	92	92	92	36	36	36	104	104	104		
<b>Employee Two-Way Movements Plus additional 10% for Miscellaneous Movements</b>	137	143	143	141	130	148	183	157	157	119	119	137	137	176	176	203	198	168	150	163	115	115	115	115	102	102	102	102	102	102	40	40	40	115	115	115		
<b>Maximum Total HGV and Car/small van Two-way Movements Per Day (car/small van)</b>	202	208	208	195	159	179	265	237	235	196	194	212	212	256	254	285	278	200	178	188	141	138	115	115	102	102	102	102	102	102	44	40	40	146	143	146		

National Grid Works

Construction Vehicle movements (quarterly)																				
Activities	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
<b>Site Enabling</b>																				
HGVs	3000	3000	1500																	
LGVs	950	450	250																	
<b>Substation Works</b>																				
HGVs			160	300	650	650	650	650	800	800	1800	1800	1800	1800	500	500	20	20	40	44
LGVs			720	1120	1900	2180	2180	2180	1850	1850	1850	1850	800	800	800	400	200	200	200	200
<b>Overhead Line Works</b>																				
HGVs						268	268	268	268	402	402			134	264	264			402	402
LGVs						360	360	360	360	360	360			180	360	360				
<b>TOTALS</b>																				
Total two-way HGV movements per quarter	3000	3000	1660	300	650	918	918	918	1068	1202	2202	1800	1800	1934	764	764	20	20	442	446
Total two-way daily HGV movements (assuming 66 working days per quarter)	45	45	25	5	10	14	14	14	16	18	33	27	27	29	12	12	0	0	7	7
Total dail delivereries	23	23	13	2	5	7	7	7	8	9	17	14	14	15	6	6	0	0	3	3
Total two-way LGV movements per quarter	950	450	970	1120	1900	2540	2540	2540	2210	2210	2210	1850	800	980	1160	760	200	200	200	200
Total two-way daily LGV movements (assuming 66 workidn days per quarter)	14	7	15	17	29	38	38	38	33	33	33	28	12	15	18	12	3	3	3	3
Total daily LGV arrivals	7	3	7	8	14	19	19	19	17	17	17	14	6	7	9	6	2	2	2	2