

# **East Anglia ONE North Offshore Windfarm**

## **Appendix 26.20**

### **HGV and Employee Traffic Assigned to the Construction Programme (Scenario 1)**

Preliminary Environmental Information  
Volume 3

EA1N-DEVWF-ENV-REP-IBR-000295\_020







Section 1 - Construction Plant Requirements

Plant	Month																																								
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36					
D6 Dozer	1	1	1	1	2	2	1								2	2	2				2	2	2	2										2	2	2					
30T Excavator	3	3	3	3	4	4	4	4	4	4	4	4	4	4	4	4	4	2			2	2	2	2											3	3	3				
20T Dumper	3	3	3	3	5	5	5	6	6	6	6	6	6	6	8	8	4	2			2	2	2	2												6	6	6			
Smooth Drum vibrio road roller	1	1	1	1	2	2	1								1	1	1				1	1	1	1												2	2	2			
21T excavator	1	1	1	1	3	3	3	3	3	3	3	3	3	3	3	3	2	1			1	1	1	1												3	3	3			
5T Forward Tipping Dumper	1	1	1	1	2	2	2	3	3	3	3	3	3	3	3	3	2	1			1	1	1	1												3	3	3			
Loading shovel	1	1	1	1	3	3	3	3	3	3	3	3	3	3	3	3	2				2	2	2	2												3	3	3			
Trench Roller							2	2	2	2	2	2	2	2	2	2																					2	2	2		
Tractor & fencing kit					1	1																1	1	1	1																
Tractor & trailer	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1													1	1	1		
Tractor & Fuel bowser (or self-propelled)	1	1	1		1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1													1	1	1		
Tractor & Water bowser (for dust suppression)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1														1	1	1	
Tractor & cable drum trailer												1	1	1	1	1	1	1	1																						
Tractor & soil tiller, roller, seeder															1	1	1				1	1	1	1													1	1	1		
Cement mixer													1	1	1	1	1	1	1	1																					
Mobile crane													1	1	1	1	1	1	1	1																					
Grader	1	1	1	1	1	1	1																																		
Cable laying tracked crane																																									
Cable winch												1	1	1	1	1	1	1	1	1																					
Pre-cast concrete truck																																									
Mobile concrete pump												1	1	1	1	1	1	1	1	1																					
Telehandler	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1																				
Mobile self-contained welfare unit	2	2	2	2																																		2	2	2	
Crawler Crane							1	1	1	1	1	2	2	2	2	2	2	1	1	1	1																				
Mobile generator	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1														2	2	2	
Temporary lighting	1	1	1	1	2	2	3	3	3	3	3	3	3	3	3	3	3	3	3	2	2	2	2															3	3	3	
Road surface paver & roller	1	1	1	1																																					
Pump							1	2	2	2	2	2	2	2	2	2	2	2	2	2	1																		1	1	1
<b>Total Plant Onsite In Section Per Month</b>	21	21	21	21	32	32	34	34	34	35	37	41	41	41	47	47	37	25	17	12	19	19	19	19	0	0	0	0	0	0	0	0	0	0	0	0	36	36	36		
<b>Total Deliveries / Removals</b>	21	0	0	0	17	0	8	6	0	1	2	4	0	0	6	0	10	12	8	5	19	0	0	0	19	0	0	0	0	0	0	0	0	0	0	0	0	36	0	33	
<b>Average Deliveries / Removals Per Day</b>	1	0	0	0	1	0	1	1	0	1	1	1	0	0	1	0	1	1	1	1	1	0	0	0	1	0	0	0	0	0	0	0	0	0	0	0	2	0	2		
<b>Average Total two-way HGV movements (Deliveries / Removals) Per Day</b>	2	0	0	0	2	0	2	2	0	2	2	2	0	0	2	0	2	2	2	2	2	0	0	0	2	0	0	0	0	0	0	0	0	0	0	0	4	0	4		

**Section 1 - Average Daily Personnel Requirements**

Number of Additional Site Personnel Per Activity (general labourers, drillers, drilling foremen, electricians, joiners, bricklayers etc)	Total Working Days	Total Person Days	Month																																								
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36					
Establish construction consolidation site and site access off Sizewell Gap Road	88	264	3	3	3	3																																					
Site preparation including fencing, temporary drainage and haul road construction	44	176					4	4																																			
Onshore Export Cable Installation East of SPA																																											
Trench Route Clearance / Topsoil Strip	44	88					2	2																																			
Trench Excavation	220	330								3	2	2	2	1	1	1	1	1	1																								
Duct Installation	220	330								3	2	2	2	1	1	1	1	1	1																								
Trench Backfill	198	264									2	2	2	1	1	1	1	1	1																								
Jointing Bay Excavation	242	352									2	2	2	1	1	1	1	1	1	2	2																						
Jointing Bay Base Constriction	198	264											2	1	1	1	1	1	1	1	2	2																					
Pulling and connection of cables	198	286												1	1	1	1	1	1	1	2	2	3																				
Jointing Bay Walls and Roof	198	330												1	1	1	1	1	1	2	2	3	3																				
Backfill over Jointing Bays	44	132																																			3	3					
Trench Route Reinstatement / Topsoil Reinstatement	66	198																																				3	3	3			
Medium Length HDD crossing of Obstacle 2.1 and 2.2																																											
Establish Onshore HDD drilling compound	66	198					3	3	3																																		
HDD Drilling works & Ducting (assume working 24/7 7 days a week) Includes Admin of HDD Compound	120	240								2	2	2	2																														
HDD Drilling risk programme 'float'	30	120												4																													
Demobilisation of HDD kit and welfare	22	66													3																												
Removal of Onshore HDD compound	66	198														3	3	3																									
Movement of fence line to minimum extents	88	264																						3	3	3	3																
Haul Road Removal (includes removal of fencing) and reinstatement	66	198																																				3	3	3			
Construction consolidation site d and access road Removal	154	462																						3	3	3	3											3	3	3			
Plant Operators																																											
Overall Plant Operators	792	14,300	17	17	17	16	28	28	28	27	27	28	30	33	33	33	39	39	29	17	9	7	16	16	16	16	0	0	0	0	0	0	0	0	0	0	0	0	0	28	28	28	
Section 1 Engineering Personnel																																											
Lead Engineer, 1 x Assistant Engineers, 1 x surveyors, 1 x Foreman	792	3,168	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	
Project Engineering Personnel Based at CSS 1.1																																											
Head Engineer, 2 x Admin Staff, QS, Assistant QS, Overall Site Foreman, H&S Supervisor, H&S Assistant, Environmental Clerk, Assistant Environmental Clerk, Lead Surveyor, 2 X catering staff, 2 x client representative and 2 x owners engineers	792	13,464	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	17	
Average Total Employees per day			41	41	41	40	58	58	58	58	58	61	59	65	64	61	70	70	61	46	36	31	43	43	43	43	21	21	21	21	21	21	21	21	21	21	21	21	21	61	61	58	
Maximum Total Employee Two-way Movements Per Day (car/small van)			82	82	82	80	116	116	116	116	116	122	118	130	128	122	140	140	122	92	72	62	86	86	86	86	42	42	42	42	42	42	42	42	42	42	42	42	42	42	122	122	116

**Section 1 - Total Vehicle Movement Requirements**

Activity	Month																																									
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36						
Materials and Welfare and Operation Plant Daily HGV Movements Total Two-way HGV Movements Per Day	32	32	32	32	42	42	24	30	22	24	26	24	32	24	36	36	24	12	6	4	18	18	18	18	0	0	0	0	0	0	0	0	0	0	0	0	0	38	38	38		
Increase to account for Miscellaneous allowances presented in Page 11 of Materials Vehicle Movements Tab where the percentage increase is presented	40	40	40	40	52	52	30	37	27	30	32	30	40	30	44	44	30	15	8	5	22	22	22	22	0	0	0	0	0	0	0	0	0	0	0	0	0	0	47	47	47	
Construction Plant Average Total two-way HGV Movements (deliveries / Removals) Per Day	2	0	0	0	2	0	2	2	0	2	2	2	0	0	2	0	2	2	2	2	2	0	0	0	2	0	0	0	0	0	0	0	0	0	0	0	0	0	4	0	4	
Average total two-way HGV Movements Per Day	42	40	40	40	54	52	32	39	27	32	34	32	40	30	46	44	32	17	10	7	24	22	22	22	2	0	0	0	0	0	0	0	0	0	0	0	0	0	51	47	51	
Maximum Total Employee Two-way Movements Per Day (car/small van)	82	82	82	80	116	116	116	116	116	122	118	130	128	122	140	140	122	92	72	62	86	86	86	86	42	42	42	42	42	42	42	42	42	42	42	42	42	42	42	122	122	116
Employee Two-Way Movements Plus additional 10% for Miscellaneous Movements	91	91	91	88	128	128	128	128	128	135	130	143	141	135	154	154	135	102	80	69	95	95	95	95	47	47	47	47	47	47	47	47	47	47	47	47	47	47	47	135	135	128
Maximum Total HGV and Car/small van Two-way Movements Per Day (car/small van)	133	131	131	128	182	180	160	167	155	167	164	175	181	165	200	198	167	119	90	76	119	117	117	117	49	47	47	47	47	47	47	47	47	47	47	47	47	47	47	186	182	179



Section 2 - Construction Plant Requirements

Plant	Month																																										
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36							
D6 Dozer	1	1	1	1	2	2	1								2	2	2				2	2	2	2										2	2	2							
30T Excavator	3	3	3	3	4	4	4	4	4	4	4	4	4	4	4	4	4	2			2	2	2	2											3	3	3						
20T Dumper	3	3	3	3	5	5	5	6	6	6	6	6	6	6	8	8	4	2			2	2	2	2												6	6	6					
Smooth Drum vibrio road roller	1	1	1	1	2	2	1								1	1	1				1	1	1	1												2	2	2					
21T excavator	1	1	1	1	3	3	3	3	3	3	3	3	3	3	3	3	2	1			1	1	1	1													3	3	3				
5T Forward Tipping Dumper	1	1	1	1	2	2	2	3	3	3	3	3	3	3	3	3	2	1			1	1	1	1													3	3	3				
Loading shovel	1	1	1	1	3	3	3	3	3	3	3	3	3	3	3	3	2																					3	3	3			
Trench Roller							2	2	2	2	2	2	2	2	2	2																						2	2	2			
Tractor & fencing kit					1	1															1	1	1	1																			
Tractor & trailer	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1														1	1	1			
Tractor & Fuel bowser (or self-propelled)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1															1	1	1		
Tractor & Water bowser (for dust suppression)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1																1	1	1	
Tractor & cable drum trailer															1	1	1	1	1	1																							
Tractor & soil tiller, roller, seeder															1	1	1				1	1	1	1																1	1	1	
Cement mixer															1	1	1	1	1	1																							
Mobile crane															1	1	1	1	1	1																							
Grader	1	1	1	1	1	1	1																																				
Cable laying tracked crane																																											
Cable winch															1	1	1	1	1	1																							
Pre-cast concrete truck															1	1	1	1	1	1																							
Mobile concrete pump															1	1	1	1	1	1																							
Telehandler	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1																						
Mobile self-contained welfare unit	2	2	2	2																																				2	2	2	
Crawler Crane								1	1	1	1	1	2	2	2	2	2	1	1	1	1																						
Mobile generator	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1																2	2	2	
Temporary lighting	1	1	1	1	2	2	3	3	3	3	3	3	3	3	3	3	3	3	3	2	2	2	2																		3	3	3
Road surface paver & roller	1	1	1	1																																							
Pump								1	2	2	2	2	2	2	2	2	2	2	2	2																					1	1	1
<b>Total Plant Onsite In Section Per Month</b>	21	21	21	21	32	32	34	34	34	35	37	41	41	41	47	47	37	25	17	12	19	19	19	19															36	36	36		
<b>Total Deliveries / Removals</b>	21	0	0	0	17	0	8	6	0	1	2	4	0	0	6	0	10	12	8	5	19	0	0	0	19	0	0	0	0	0	0	0	0	0	0	0	0	0	0	36	0	36	
<b>Average Deliveries / Removals Per Day</b>	1	0	0	0	1	0	1	1	0	1	1	1	0	0	1	0	1	1	1	1	1	0	0	0	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2	0	2	
<b>Average Total two-way HGV movements (Deliveries / Removals) Per Day</b>	2	0	0	0	2	0	2	2	0	2	2	2	0	0	2	0	2	2	2	2	2	0	0	0	2	0	0	0	0	0	0	0	0	0	0	0	0	0	4	0	4		







Section 3 - Construction Plant Requirements

Plant	Month																																						
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36			
D6 Dozer	1	1	1	1	2	2	1					Q	Q	Q	Q	Q						2	2	2	2										2	2	2		
30T Excavator	3	3	3	3	4	4	4	4	4	4	4	4	4	4	4	4	2	2				2	2	2	2										3	3	3		
20T Dumper	3	3	3	3	5	5	5	6	6	6	6	6	6	6	6	6	2	2				2	2	2	2										6	6	6		
Smooth Drum vibrio road roller	1	1	1	1	2	2	1															1	1	1	1										2	2	2		
21T excavator	1	1	1	1	2	2	3	3	3	3	3	3	3	3	3	3	1	1				1	1	1	1										3	3	3		
5T Forward Tipping Dumper	1	1	1	1	2	2	2	3	3	3	3	3	3	3	3	3	1	1				1	1	1	1										3	3	3		
Loading shovel	1	1	1	1	3	3	3	3	3	3	3	3	3	3	3	3						2	2	2	2										3	3	3		
Trench Roller							2	2	2	2	2	2	2	2	2																				2	2	2		
Tractor & fencing kit					1	1																	1	1	1	1													
Tractor & trailer	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1										1	1	1		
Tractor & Fuel bowser (or self-propelled)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1										1	1	1		
Tractor & Water bowser (for dust suppression)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1										1	1	1		
Tractor & cable drum trailer												1	1	1	1	1	1	1	1	1	1																		
Tractor & soil tiller, roller, seeder																							1	1	1	1										1	1	1	
Cement mixer													1	1	1	1	1	1	1	1	1																		
Mobile crane													1	1	1	1	1	1	1	1	1																		
Grader	1	1	1	1	1	1	1																																
Cable laying tracked crane																																							
Cable winch												1	1	1	1	1	1	1	1	1	1																		
Pre-cast concrete truck																																							
Mobile concrete pump												1	1	1	1	1	1	1	1	1	1																		
Telehandler	1	1	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1																	
Mobile self-contained welfare unit	2	2	2	2																																2	2	2	
Crawler Crane							1	1	1	1	1	2	2	2	2	2	2	1	1	1	1																		
Mobile generator	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1												2	2	2	
Temporary lighting	1	1	1	1	2	2	3	3	3	3	3	3	3	3	3	3	3	3	3	3	2	2	2	2												3	3	3	
Road surface paver & roller	1	1	1	1																																			
Pump							1	2	2	2	2	2	2	2	2	2	2	2	2	2	1																1	1	1
<b>Total Plant Onsite In Section Per Month</b>	21	21	21	21	30	30	34	34	34	35	37	41	41	41	41	41	25	25	17	12	19	19	19	19											36	36	36		
<b>Total Deliveries / Removals</b>	21				15		10	6			1	2	4				16		8	5	19				19										36		36		
<b>Average Deliveries / Removals Per Day</b>	1	0	0	0	1	0	1	1	0	1	1	1	0	0	0	0	1	0	1	1	1	0	0	0	1	0	0	0	0	0	0	0	0	0	2	0	2		
<b>Average Total two-way HGV movements (Deliveries / Removals) Per Day</b>	2	0	0	0	2	0	2	2	0	2	2	2	0	0	0	0	2	0	2	2	2	0	0	0	2	0	0	0	0	0	0	0	0	4	0	4			

**Section 3 - Average Daily Personnel Requirements**

Number of Additional Site Personnel Per Activity (general labourers, drillers, drilling foremen, electricians, joiners, bricklayers etc)	Total Working Days	Total Person Days	Month																																						
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36			
Establish construction consolidation site and site access off Sizewell Gap Road	88	264	3	3	3	3																																			
Site preparation including fencing, temporary drainage and haul road construction	44	176					4	4																																	
Onshore Export Cable Installation Sction 3A and 3B																																									
Trench Route Clearance / Topsoil Strip	44	88					2	2																																	
Trench Excavation	220	330							3	2	2	2	1	1	1	1	1	1																							
Duct Installation	220	330							3	2	2	2	1	1	1	1	1	1																							
Trench Backfill	198	264								2	2	2	1	1	1	1	1	1																							
Jointing Bay Excavation	242	352								2	2	2	1	1	1	1	1	1	2	2																					
Jointing Bay Base Constriction	198	264										2	1	1	1	1	1	1	2	2																					
Pulling and connection of cables	198	286											1	1	1	1	1	1	2	2	3																				
Jointing Bay Walls and Roof	198	330											1	1	1	1	1	1	2	2	3	3																			
Backfill over Jointing Bays	44	132																																			3	3			
Trench Route Reinstatement / Topsoil Reinstatement	66	198																																			3	3	3		
Movement of fence line to minimum extents	88	264																																							
Haul Road Removal (includes removal of fencing) and reinstatement	66	198																																				3	3	3	
Construction consolidation site and access road Removal	154	462																																				3	3	3	
Plant Operators																																									
Overall Plant Operators	792	13,706	17	17	17	17	26	26	28	27	27	28	30	33	33	33	33	33	17	17	9	7	16	16	16	16	0	0	0	0	0	0	0	0	0	0	0	0	28	28	28
Section 3 Engineering Personnel																																									
Lead Engineer, 1 x Assistant Engineers, 1 x surveyors, 1 x Foreman	792	3,168	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4		
Average Total Employees per day			24	24	24	24	36	36	38	39	39	42	40	44	44	44	44	44	29	29	19	14	26	26	26	26	4	4	4	4	4	4	4	4	4	4	4	44	44	41	
Maximum Total Employee Two-way Movements Per Day (car/small van)			48	48	48	48	72	72	76	78	78	84	80	88	88	88	88	88	58	58	38	28	52	52	52	52	8	8	8	8	8	8	8	8	8	8	8	88	88	82	

**Section 3 - Total Vehicle Movement Requirements**

Activity	Month																																						
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36			
Materials and Welfare and Operation Plant Daily HGV Movements Total Two-way HGV Movement Per Day	32	32	32	32	18	18	10	16	16	18	20	22	22	22	22	22	12	12	6	4	18	18	18	18	0	0	0	0	0	0	0	0	0	0	0	34	34	34	
Increase to account for Miscellaneous allowances presented in Page 11 of Materials Vehicle Movements Tab where the percentage increase is presented	41	41	41	41	23	23	13	21	21	23	26	28	28	28	28	28	16	16	8	6	23	23	23	23	0	0	0	0	0	0	0	0	0	0	0	44	44	44	
Construction Plant Average Total two-way HGV Movements (deliveries / Removals) Per Day	2	0	0	0	2	0	2	2	0	2	2	2	0	0	0	0	2	0	2	2	2	0	0	0	2	0	0	0	0	0	0	0	0	0	4	0	4		
Average total two-way HGV Movements Per Day	43	41	41	41	25	23	15	23	21	25	28	30	28	28	28	28	18	16	10	8	25	23	23	23	2	0	0	0	0	0	0	0	0	0	48	44	48		
Maximum Total Employee Two-way Movements Per Day (car/small van)	48	48	48	48	72	72	76	78	78	84	80	88	88	88	88	88	58	58	38	28	52	52	52	52	8	8	8	8	8	8	8	8	8	8	8	88	88	82	
Employee Two-Way Movements Plus additional 10% for Miscellaneous Movements	53	53	53	53	80	80	84	86	86	93	88	97	97	97	97	97	64	64	42	31	58	58	58	58	9	9	9	9	9	9	9	9	9	9	9	9	97	97	91
Maximum Total HGV and Car/small van Two-way Movements Per Day (car/small van)	96	94	94	94	105	103	99	109	107	118	116	127	125	125	125	125	82	80	52	39	83	81	81	81	11	9	9	9	9	9	9	9	9	9	145	141	139		



Section 4 - Construction Plant Requirements

Plant	Month																																						
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36			
D6 Dozer	1	1	1	1	2	2	1	1	1												2	2	2	2									2	2	2				
30T Excavator	3	3	3	3	4	4	4	4	4	4	4	4	4	4	4	2	2				2	2	2	2										3	3	3			
20T Dumper	3	3	3	3	5	5	5	6	6	6	6	6	6	6	6	2	2				2	2	2	2										6	6	6			
Smooth Drum vibrio road roller	1	1	1	1	2	2	1	1	1												1	1	1	1										2	2	2			
21T excavator	1	1	1	1	2	2	3	3	3	3	3	3	3	3	3	1	1				1	1	1	1										3	3	3			
5T Forward Tipping Dumper	1	1	1	1	2	2	3	3	3	3	3	3	3	3	3	1	1				1	1	1	1										3	3	3			
Loading shovel	1	1	1	1	3	3	3	3	3	3	3	3	3	3	3						2	2	2	2										3	3	3			
Trench Roller							2	2	2	2	2	2	2	2	2																				2	2	2		
Tractor & fencing kit					1	1	1	1	1													1	1	1	1														
Tractor & trailer	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1											1	1	1		
Tractor & Fuel bowser (or self-propelled)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1											1	1	1		
Tractor & Water bowser (for dust suppression)	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1											1	1	1		
Tractor & cable drum trailer											1	1	1	1	1	1	1	1	1																				
Tractor & soil tiller, roller, seeder																						1	1	1	1											1	1	1	
Cement mixer													1	1	1	1	1	1	1	1																			
Mobile crane													1	1	1	1	1	1	1	1																			
Grader	1	1	1	1	1	1	1	1	1																														
Cable laying tracked crane																																							
Cable winch												1	1	1	1	1	1	1	1	1																			
Pre-cast concrete truck													1	1	1	1	1	1	1	1																			
Mobile concrete pump																																							
Telehandler	1	1	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1																		
Mobile self-contained welfare unit	2	2	2	2																																2	2	2	
Crawler Crane							1	1	1	1	1	2	2	2	2	2	1	1	1	1																			
Mobile generator	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1	1												2	2	2	
Temporary lighting	1	1	1	1	2	2	3	3	3	3	3	3	3	3	3	3	3	3	3	2	2	2	2	2													3	3	3
Road surface paver & roller	1	1	1	1																																			
Pump							1	2	2	2	2	2	2	2	2	2	2	2	2	1																	1	1	1
<b>Total Plant Onsite In Section Per Month</b>																																							
<b>Total Deliveries / Removals</b>	21	21	21	21	30	30	36	38	38	35	37	41	41	41	41	25	25	17	12	19	19	19	19													36	36	36	
<b>Average Deliveries / Removals Per Day</b>	1	1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2	2	1	1	1	1	1	1	0	0	0	0	0	0	0	0	0	0	0	0	2	2	2
<b>Average Total two-way HGV movements (Deliveries / Removals) Per Day</b>	2	2	2	2	4	4	4	4	4	4	4	4	4	4	4	4	4	4	2	2	2	2	2	2	0	0	0	0	0	0	0	0	0	0	0	4	4	4	











National Grid Works

Construction Vehicle movements (quarterly)																				
Activities	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
<b>Site Enabling</b>																				
HGVs	3000	3000	1500																	
LGVs	950	450	250																	
<b>Substation Works</b>																				
HGVs			160	300	650	650	650	650	800	800	1800	1800	1800	1800	500	500	20	20	40	44
LGVs			720	1120	1900	2180	2180	2180	1850	1850	1850	1850	800	800	800	400	200	200	200	200
<b>Overhead Line Works</b>																				
HGVs						268	268	268	268	402	402			134	264	264			402	402
LGVs						360	360	360	360	360	360			180	360	360				
<b>TOTALS</b>																				
Total two-way HGV movements per quarter	3000	3000	1660	300	650	918	918	918	1068	1202	2202	1800	1800	1934	764	764	20	20	442	446
Total two-way daily HGV movements (assuming 66 working days per quarter)	45	45	25	5	10	14	14	14	16	18	33	27	27	29	12	12	0	0	7	7
Total dail delivereries	23	23	13	2	5	7	7	7	8	9	17	14	14	15	6	6	0	0	3	3
Total two-way LGV movements per quarter	950	450	970	1120	1900	2540	2540	2540	2210	2210	2210	1850	800	980	1160	760	200	200	200	200
Total two-way daily LGV movements (assuming 66 workidn days per quarter)	14	7	15	17	29	38	38	38	33	33	33	28	12	15	18	12	3	3	3	3
Total daily LGV arrivals	7	3	7	8	14	19	19	19	17	17	17	14	6	7	9	6	2	2	2	2