

# **Technical Appendix 14.1** Schedule of Commitments



## **Table of contents**

14.1	Introduction	3
14.2	Schedule of Commitments	4



## **14 Schedule of Commitments**

## **14.1 Introduction**

- 1. The Schedule of Commitments provides a summary of good practice, mitigation measures and commitments that have been proposed throughout the Environmental Impact Assessment (EIA) Report to prevent, reduce or offset the effects of the Proposed Development on the environment.
- 2. The mitigation measures and commitments in **Table 14.1** are those which would be applied prior to construction, during construction and during operation of the Proposed Development. A number of these measures are embedded mitigation, undertaken through good practice and to adhere to relevant legislation during all stages of the Proposed Development.

## **14.2 Schedule of Commitments**

EIA Report Chapter	Matter / Effect requiring mitigation	Timing / Phase	Mitigation
Chapter 4: Development Description	Micrositing	Pre-Construction	During the construction process there may be a requirement to microsite elements of the Proposition ground conditions or environmental constraints). A 50m micrositing tolerance of turbines and all Development. Within this micrositing distance any changes from the consented locations would Works (ECoW) as required and in consideration of other known constraints.
	Construction Environmental Management Plan (CEMP)	Construction	<ul> <li>The Principal Contractor (PC) responsible for undertaking the construction works would produced During Wind Farm Construction (Scottish Natural Heritage, 2019). An Outline CEMP is provided PC would ensure suitable management of, but not limited to, the following environmental issues</li> <li>noise and vibration;</li> <li>dust and air pollution;</li> <li>surface and groundwater;</li> <li>ecology and ornithology (including protection of habitats and species);</li> <li>agriculture (including protection of livestock and land);</li> <li>cultural heritage;</li> <li>waste (construction and domestic);</li> <li>details of the size, location and volumes to be extracted from borrow pits;</li> <li>pollution incidence response (for both land and water); and</li> <li>Site operations (including maintenance of the construction compound, working hours and sa</li> <li>The CEMP will form an overarching document for all Site management requirements, including:</li> <li>Traffic Management Plan;</li> <li>Construction Plan (including monitoring, as appropriate);</li> <li>Site Waste Management Plan;</li> <li>Peat Management Plan;</li> <li>Water Management Plan;</li> <li>Access Management Plan;</li> </ul>
	Environmental Clerk of Works	Construction	An ECoW would be engaged onsite during the construction phase. The services of other specia Advisor, would be procured to support on specific environmental issues as required. The ECoW undertaken by PC are carried out in accordance with the mitigation measures contained within t environmental matters
	Construction hours       Co         Temporary peat storage       Co	Construction	Working hours will be agreed by the appointed Principal Contractor and the Applicant (ScottishF commencing. However, normal construction hours would be between 07:00 and 19:00 Monday agreed with the Dumfries and Galloway Council's Environmental Health Officer.
		Construction	Where possible, progressive restoration techniques would be used to place excavated peat mat stockpiles. In some circumstances this may not be possible and there may be a requirement to the both for the peat itself and for the surrounding environment that the peat is not allowed to substate Procedures to control the hydrology of stored peat would be covered by the CEMP and are outline ( <b>Appendix 6.2</b> ).
	Drainage	Construction	Measures will be taken to help prevent surface water entering excavations during construction or groundwater enter the excavation appropriate pumping measures away from watercourses w carried out and the excavation is sufficiently dry to allow concrete placement. Once the concrete backfill and compacted to the required design density. Once this backfill is completed, the crane Surface or sub-surface water flow within the vicinity of the access tracks and hardstanding areas drainage channels would be situated on the upstream side of the infrastructure and run in parallel areas, via small diameter corrier drains to the downstream side of the infrastructure and run in parallel areas.
			naru areas, via smail diameter carrier drains, to the downstream side where the run-off would pe

osed Development infrastructure (e.g. due to unsuitable all other infrastructure is proposed for the Proposed be subject to approval of the Environmental Clerk of

ce a CEMP in line with guidance on Good Practice ed in Appendix 4.1. The CEMP would describe how the es during construction of the Proposed Development:

safety of the public).

ialist environmental advisors, such as an Archaeological W would ensure that the construction activities the CEMP and any planning conditions relating to

Power Renewables (UK) Ltd) prior to works to Friday and 07:00 to 16:00 on weekends, or as

aterial in its final destination rather than in temporary temporarily store excavated peat onsite. It is important tantially erode or become dry, while it is stored. lined in the Soil and Peat Management Plan

of the turbine foundations. Should surface water run-off would be implemented to ensure the works are safely te is cast, the excavated material would be used for ne hardstanding areas would be constructed.

as would be routed into drainage channels. The llel with them. These channels would pass under the percolate to the riparian zone.

EIA Report Chapter	Matter / Effect requiring mitigation	Timing / Phase	Mitigation
			Where ground conditions permit, channels may connect with infiltration trenches on the downh to collect silt and treat run-off prior to infiltration to the surrounding soils. Silt traps would also b collection of silts. These would be cleaned out periodically, as required.
			The edges of the access tracks would be flush to allow the surface water from the road to route trenches. On steeper sections of track, regular cross drains, connected to infiltration trenches, longitudinal flow is intercepted, thus avoiding rutting and subsequent breakup of the track surfadownstream areas avoiding point discharge of large flows.
			Where the access tracks follow contours, earthworks may be required. Where earthworks are not of the cutting, with appropriate dams and sumps, to collect silt and prevent sediment transfer to
			A detailed drainage design would be undertaken and submitted to the Scottish Ministers, in cor Agency (SEPA), for approval prior to construction.
	Forestry (felling/compensatory planting)	Construction	The Proposed Development would use a 'keyhole' approach to the siting of turbines within the requirements and undertaking of felling would be in close consultation with Forestry and Land Forestry Report which is contained in <b>Appendix 13.1</b> .
			As a result of the construction of the Proposed Development, there would be a net loss of wood Scottish Government's Control of Woodland Removal Policy, offsite compensation planting wo appropriate compensatory planting. The extent, location and composition of such planting would consideration any revision to the felling and restocking plans prior to the commencement of op- section below)
	Lighting	Operation	Aviation lighting would be installed as soon as practicable on erected turbines with the hub to be of intermediate steady red lights halfway down the tower at a reduced intensity of 32 candela. Policy Statement on Lighting of Onshore Wind Turbine Generators in the United Kingdom with Above Ground Level (AGL) (CAA, June 2017) <sup>1</sup> .
			It is proposed that visibility sensors are installed on the Proposed Development turbines in line visibility is restricted to 5km or less from all the turbines in the Proposed Development, the light greater than 5km from all the turbines, the nacelle obstruction lights would be dimmed to 200 c
			The Applicant commits to the implementation of aviation lighting mitigation as discussed in <b>Applicant Visual Impact Mitigation Plan</b> , and subject to agreement with key stakeholders.
	Site Restoration	Construction	As soon as practical once installation is complete, the immediate construction area would be re Galloway Council. Crane hardstandings would be retained for future maintenance. The soil would onsite Environmental Clerk of Works (ECoW). Any surplus soil would be used to restore track environment to assist with re-establishment of the local habitats, as it minimises the time so
			The upper vegetated turfs would be used to dress infrastructure edges and to reinstate the surt the soil resources within areas directly affected by construction activities would be able to be stated were excavated in accordance with good practice; so that the Site would be restored with minimation anticipated that any excavated material would leave the Site.
			Further detail on restoration would be provided within the Construction Environmental Manager Appendix 4.1 Outline CEMP.

<sup>&</sup>lt;sup>1</sup> CAA (2017). Policy Statement on Lighting of Onshore Wind Turbine Generators in the United Kingdom with a Maximum Blade Tip Height at or In Excess of 150m Above Ground Level.

nill side of the hard areas, with a small sump at the inlet be located along trenches to further facilitate the

e directly into the collection channels or infiltration would be installed to collect surface run-off and ensure ace. Trenches would maintain linear flows to

required a collection ditch would be installed at the head o watercourses.

nsultation with the Scottish Environment Protection

forest, to retain as much forestry as possible. The Scotland, Scottish Forestry and documented in the

In order to comply with the criteria of the build be required. The Applicant is committed to providing and be agreed with Scottish Forestry, and would take into beration of the Proposed Development (see Forestry

be lit by 2000 candela steady red lights, with a single set This is in line with the Civil Aviation Authority's (CAA) a Maximum Blade Tip Height at or In Excess of 150m

with the 2017 CAA Policy Statement so that where the would operate at 2000 candela and where visibility is candela.

#### pendix 13.3 Indicative Aviation Lighting Landscape

estored to a profile to be agreed with Dumfries and buld be replaced where appropriate and as advised by an edges after construction. This progressive reinstatement bil is stored.

face of restoration areas. It is anticipated that most of stored and reinstated as close as possible to where they mal movement of material from its original location. It is

ement Plan (CEMP), an outline of which is provided in

EIA Report Chapter	Matter / Effect requiring mitigation	Timing / Phase	Mitigation
Chapter 5: Landscape and Visual	Landscape character	Pre-Construction	The Proposed Development would lie within the Foothills with Forest Landscape Character Typ uniform character, characteristics which are suited to accommodate larger scale turbines. The LCTs is more sensitive and the design of the Proposed Development takes this into account by the foothills, and are located as far as possible within the interior of the less sensitive foothills.
Chapter 6: Hydrology, Hydrogeology, Geology and	Access tracks	Pre-Construction / Construction	During the detailed design and construction phases, sections of track would be surveyed and method the waterbodies, taking into account local topography and local characteristics.
Soils	Natural groundwater systems	Construction	A sustainable drainage strategy that minimises disturbance of natural groundwater systems to would be implemented.
	Sub-surface flows and groundwater levels	Pre-Construction	A number of additional, smaller watercourse crossings have been identified during fieldwork, w headwater channels. These crossings would have structures installed appropriate to local cond sized circular culverts or layers of pipes for flush zones.
			<ul> <li>The following mitigation measures are proposed to reduce potential alterations to sub-surface for result, reduce potential effects on Groundwater Dependent Terrestrial Ecosystems (GWDTE):</li> <li>Development and implementation of a drainage system, encouraging the infiltration of surface infrastructure.</li> <li>The tracks will be micro-sited, where possible, to avoid areas of potential GWDTE.</li> <li>Use of permeable fill in the construction of the access tracks to maintain flow and inclusion flows, where practicable.</li> <li>Consideration shall be given to peat storage and reuse in areas of GWDTE, to avoid causir</li> </ul>
	Pollution incidents	Construction	<ul> <li>The adoption of the applicable good practice measures as summarised in the Outline CEMP (p of an incident occurring and also reduce the magnitude of any incident due to a combination of including minimised storage volumes, staff training, contingency equipment and emergency plat.</li> <li>Key measures identified to reduce potential for pollution include:</li> <li>application of a 50m buffer zone from OS 1:10,000 watercourses, except where access is r secure oil and chemical storage in over-ground bunded areas, limited to the minimum volur delivery and refuelling areas;</li> <li>emergency spill kits retained onsite at sensitive locations;</li> <li>special measures at concrete batching plants with pre-cast structures used where appropri cessation of work and development of measures to contain and/or remove pollutant should</li> <li>a surface water quality monitoring programme is recommended, to commence 12 months period. During construction, this would include an adaptive monitoring system enabling ear with prompt alerts to the construction team to amend any work activities causing an advers</li> </ul>
	Erosion and sedimentation	Construction	<ul> <li>The adoption of the applicable good practice measures as summarised in the Appendix 4.1 Or Assessment would reduce the probability of an incident occurring and also reduce the magnitu environmental management procedures, including additional precautions when operating mach training, contingency equipment and emergency plans.</li> <li>Key measures identified to reduce erosion and sedimentation include: <ul> <li>existing tracks would be used where applicable to reduce earthworks;</li> <li>vegetation clearance would be scheduled only as needed, buffer strips would be retained a native species;</li> <li>silt traps would be employed and maintained in appropriate locations;</li> <li>temporary interception bunds and drainage ditches would be constructed upslope of excav ingress and in advance of excavation activities;</li> <li>borrow pits would have appropriate and specific drainage, likely to include a series of settle monitored prior to discharge;</li> <li>excavation and earthworks would be suspended during and immediately following periods of generation and soil damage; and</li> </ul> </li> </ul>

pe (LCT) which has a large scale, simple landform and edge of this area with the upland fringe and Middle Dale y ensuring turbines are not positioned on the exterior of

nicrosited, within 50m, to optimise the distances from

reduce adverse effect on groundwater levels and flows

which comprise crossings of flush zones and small ditions and would be anticipated to be designed as over-

flows and groundwater levels by the works and, as

ace water runoff via SuDS arising from the

of cross-formation drains to maintain groundwater

ing long-term alterations in local hydrological conditions. provided in **Appendix 4.1**) would reduce the probability f good site environmental management procedures, ans.

required;

me required to serve immediate needs with specified

riate;

I an incident be identified; and

prior to construction and continue into early operational rly investigation of parameters outwith expected ranges, se effect.

**Dutline CEMP** and **Appendix 6.5 Borrow Pit** tude of any incident due to a combination of good site hinery close to watercourses, soil management, staff

as vegetated features and revegetation encouraged with

vations such as borrow pits to minimise surface runoff

ement lagoons to reduce sediment load and would be

of heavy rainfall in order to minimise sediment

EIA Report Chapter	Matter / Effect requiring mitigation	Timing / Phase	Mitigation
			<ul> <li>a surface water quality monitoring programme is recommended, to commence 12 months period. During construction, this would include an adaptive monitoring system enabling ear with prompt alerts to the construction team to amend any work activities causing an adverse</li> </ul>
	Surface water drainage	Construction	<ul> <li>The adoption of the applicable good practice measures summarised in the Appendix 4.1 Outlis surface water drainage patterns, with artificial drainage installed only where necessary and word ground being cleared of vegetation. All structures would be designed and constructed following capacity to receive storm flows with an allowance for increased flows due to climate change.</li> <li>Key measures identified to minimise alterations to surface water drainage patterns include:</li> <li>minimising the number of watercourse crossings, using and upgrading existing structures we application of sustainable drainage techniques to increase peak lag time and implementation discharge points to reduce scour potential;</li> <li>minimising the size and duration of in-channel works; and</li> </ul>
	Modification of groundwater levels and flows	Construction	<ul> <li>The adoption of the applicable good practice measures as summarised in the Appendix 4.1 Or upon groundwater systems, with the effects of dewatering likely to be local and temporary, with following cessation of construction activities. The key concerns for good groundwater managered drainage and dewatering activity and ensuring such activities are undertaken sympathetically a excessive influence on groundwater levels and flows.</li> <li>Key measures identified to minimise alterations to groundwater levels and flows include:</li> <li>drainage systems, typically consisting of french drains (using a gravel layer as water conduzone designed to enable water to percolate back into soil), would be installed at hardstandi</li> <li>dewatering activity would be limited to the minimum necessary duration; and</li> <li>tracks crossing GWDTE would have appropriate drainage measures applied to maintain cutoes.</li> </ul>
		Operation	The adoption of the applicable good practice measures would incorporate a sustainable draina groundwater systems to reduce adverse effect on groundwater levels and flows. Good practice effect upon GWDTE.
	Loss and compaction of soils and peat	Construction	The design principles and adoption of the applicable good practice measures summarised in th losses and compaction of soil effects, with the combination of planning infrastructure on very sh reuse of suitable material, identifying catotelmic/amorphous peat in-situ and the majority of veh tracks or clearly demarcated construction areas. This combination of measures resulting in any nature. Site monitoring would identify any areas where soil effects are noted and enable a fast Key measures identified to minimise loss and compaction of soils and peat include: <ul> <li>limiting movements to specific corridors avoiding sensitive receptors such as deep peat;</li> <li>reducing excavation depth for site infrastructure by careful placement; and</li> <li>limiting storage and restoration of soil and peat to a maximum height of 2m.</li> </ul>
	Peat stability	Construction	<ul> <li>The inherent design principles and adoption of the applicable good practice measures summar the effect of peat instability.</li> <li>Key measures identified to minimise peat stability risk include: <ul> <li>avoidance of removal of slope support;</li> <li>avoidance of heavy loading on slopes;</li> <li>forestry clearance activities to follow good practice and take account of slope stability;</li> <li>good drainage practice to ensure flows not concentrated onto slopes or into excavations;</li> <li>restricting earthmoving activities during and immediately after intense and prolonged rainfa</li> <li>creating and managing of geotechnical risk register or similar management system through</li> </ul> </li> </ul>
	Peat stability	Construction	Two locations were identified as at initial Moderate risk <b>in Appendix 6.1 Peat Stability Asses</b> 'Detailed Assessment'. Following a visit and interpretation of the additional site data, location-s

prior to construction and continue into early operational rly investigation of parameters outwith expected ranges, se effect.

**line CEMP** would reduce the impact of modification to buld, wherever practical, be installed in advance of g good practice techniques and would be of sufficient

where applicable; ion of cross-drains at appropriate intervals and frequent

ar storm flows and enable mammal and fish passage.

**Dutline CEMP** would reduce potential for lowering effects h groundwater expected to return to former levels quickly ment involve careful decisions involving locations of and minimised in terms of extent and time to avoid

uit, rather than pipework, running downhill to a soakaway ling locations where applicable;

urrent groundwater conditions.

age strategy that minimises disturbance of natural e sustainable drainage measures would minimise any

he **Appendix 4.1 Outline CEMP** would reduce the soil shallow soils, minimising excavation, promoting local hicle movements being restricted to existing or new site y notable effect being very localised and temporary in a response to minimise effect.

rised in the Appendix 4.1 Outline CEMP would reduce

all events; and hout the detailed design and construction phases.

ssment, which required further investigation, known as specific peat stability measures were identified, including:

#### Harestanes South Windfarm Extension

Environmental Impact Assessment Report - Volume 4

EIA Report Chapter	Matter / Effect requiring mitigation	Timing / Phase	Mitigation
			<ul> <li>additional site investigation pre-construction, including post-felling surveys, with any addition specific mitigation implemented, as applicable);</li> <li>slope management measures for particular slopes; and</li> <li>specific drainage designs including routes, scour prevention and discharge locations to be slope stability during construction.</li> </ul>
Chapter 7: Ecology and	Construction Environmental	Pre-Construction /	A CEMP would be produced and implemented by the Principal Contractor building upon the out
Biodiversity	Management Plan	Construction	<b>Construction Environmental Management Plan</b> . The CEMP and associated documents would be Dumfries and Galloway Council and SEPA
	Environmental Clerk of Works (ECoW)	Pre-Construction / Construction	A suitably qualified experienced Environmental Clerk of Works would be appointed by the Princ construction period. The Applicant's ECoW will observe that the Contractors ECoW/s are suita contractual obligations with regards to the environmental safeguarding and mitigation requirement construction staff by the Principal Contractor's ECoW. The ECoW would be qualified and expe construction issues and ideally be an AECOW <sup>2</sup> member (or equivalent).
	General construction measures	Construction	<ul> <li>Construction compounds and on-site working areas would be sited away from ancient woodlan water; to minimise the risk of polluted run-off/ waste water or chemicals entering these habitats to clearly identify these areas to avoid accidental encroachment. Construction methods will follor reduce the potential for adverse effects on the water environment through a Pollution Prevention practice construction methodologies outlined by SEPA in 'Engineering in the Water Environmer methods' (SEPA, 2009)<sup>3</sup> and in CIRIA, 2015. The PPP will include water protection measures are <b>Geology and Soils.</b> These include implementation of pollution prevention measures, dust control check dams, silt fencing etc.</li> </ul>
	Working Hours	Construction	These will be agreed by the appointed Principal Contractor, the Applicant and Dumfries and Ga standard construction working hours are assumed to be Monday to Friday 07:00 to 19:00 and v Dumfries and Galloway Council's Environmental Health Officer, reducing the level of disturbance badgers, bats and otters.
	Air Quality Management and Dust Deposition	Construction	Measures for the control of air quality and emissions (including dust management measures) w protection measures specified in <b>Appendix: 4.1 Outline Construction Environmental Manag</b>
	Noise and vibration	Construction	Measures for the control of noise and vibration will be included within the CEMP to manage noi features. This will include selection of appropriate quiet plant to reduce noise emissions; noisy p sensitive features recorded during pre-construction surveys (i.e.bat roosts, badger setts, bird noise by the ECoW).
	Site Species Protection Plan (SPP)	Pre-Construction / Construction	A Site SPP will cover the following species/species groups as a minimum: fish, herpetofauna (a marten, red squirrel. Pre-construction surveys will be conducted according to standard guidance areas (e.g. thicket stage) that were inaccessible in the surveys reported herein, due to close na construction survey, an ECoW with will directly supervise all felling within these inaccessible are the specifics within the SPP. Requirements for buffer zones will be identified within the SPP (core be enforced by on Site by the ECoW and informed to the workforce via Tool Box Talks and app construction works will result in the loss of badger setts, red squirrel dreys, pine marten dens, or excluded according to the terms of any derogation licenses. The SPP will also specify measure risk of disturbance, killing, or injuring of species, such as: avoiding working at night where poss species; pre-checking of stored materials prior to use; covering and capping excavations or pip excavations; direction of site lighting away from sensitive features for protected species; site sp
	Additional bat mitigation for SPP	Pre-Construction / Construction	Pre-construction bat surveys will be conducted by licensed bat specialists for any trees to be af interpreted and used to update the specifics within the Site SPP. Licensing requirements will be roost(s), or a roosting bat(s) is identified, a NatureScot derogation licence will be secured in advice licence may include the provision of compensatory roost features prior to felling the tree. Oppo explored and implemented where possible by attaching to neighbouring trees. Where trees ide

<sup>&</sup>lt;sup>2</sup> AECoW is the qualifying body for Environmental Clerks of Works (ECoW). AECoW has been developed to raise professional standards amongst those providing ECoW services. <sup>3</sup> Scottish Environment Protection Agency (2009) Engineering in the Water Environment Good Practice Guide: Temporary Construction Methods.

onal areas of concern identified and assessed (and

implemented to reduce potential adverse effect on

Itline principles set out in **Appendix 4.1 Outline** uld be subject to written approval from NatureScot,

cipal Contractor prior to and for the duration of the ably qualified to undertake their role and would audit the ents. Tool Box Talks would be delivered to all erienced with regard to environmental and ecological

nds, fen, bog and mire habitat, running and standing and dust deposition. Appropriate signage will be used ow relevant best environmental practice to eliminate or on Plan (PPP). Construction will comply with the best nt Good Practice Guide: temporary construction specified in **Chapter 6: Hydrology, Hydrogeology,** trol, and buffer zones around sensitive features; use of

alloway Council prior to works commencing. However, weekends 07:00 to 16:00; or as agreed with the ce to nocturnal and crepuscular species, such as

vill be included within the CEMP and will include gement Plan.

ise and vibration impacts on sensitive ecological plant will be kept as far away as possible from any esting areas, brown trout spawning habitat, as directed

amphibians and reptiles), bats, birds, badger, otter, pine ce. Pre-construction surveys include densely forested ature of planting; if these are inaccessible for prereas. The results will be interpreted and used to provide omplying with legal and guidance requirements) and will propriate fencing and signage. Where it is identified that otter holts, water vole burrows etc; these will be es to be put in place to ensure works will minimise the sible to minimise disturbance to nocturnal / crepuscular pes when not in use; providing a means of escape from peed limit of no greater that 15mph.

ffected by the development and results will be be included within the Site SPP. If evidence of a bat lvance of felling the tree(s). Conditions of any such ortunities for re-use of PRFs after tree-felling will be entified as suitable for roosting bats are to be retained,

EIA Report Chapter	Matter / Effect requiring mitigation	Timing / Phase	Mitigation
			suitable buffer zones will be established around such features during construction where works roosts. These will be a minimum of 30m, increasing to 100m for pile driving works.
	Fish / aquatic ecology SPP	Pre-Construction / Construction	This would include for timing of instream construction works within watercourses confirmed to a Blenoch Burn, Glenkiln Burn, Rough Cleugh, Clachanbirnie Burn, Yellowtree Grain, Castletroug planned to avoid the sensitive lifecycle stages of the fish present, i.e. to avoid November to App November and January with eggs likely to remaining in April). The Aquatic Ecology SPP will act those fish species present (brown trout) and ensure that appropriate construction methods will avoidance behaviour during critical life stages. Should any part of a watercourse containing fish translocation would be carried out to remove fish from the impoundment. Fish translocation oper Annan District Salmon Fisheries Board (ADSFB) and the relevant landowner, therefore, such on help maintain baseline fish populations a Fish Monitoring Programme will be implemented that construction and post-wind farm construction with the baseline.
	Herpetofauna SPP	Pre-Construction / Construction	The herpetofauna section of the SPP will set out measures to reduce potential for injury or killir check existing piles of spoil (brash, logs or rocks) for resting/hibernating reptiles prior to clearar will be inspected for reptiles prior to in-filling, if dug during the reptiles' active period (generally a Any reptiles found will be removed and placed in suitable reptile habitat away from the Propose
	Habitat Management Plan	Construction / Operation	An Outline Habitat Management Plan (OHMP) has been included as <b>Appendix 7.6</b> . A detailed principles set out in the OHMP, detailing areas of habitat creation/restoration, management, an Development, in consultation with NatureScot and other key consultees.
	Curtailment Strategy for bats	Operation	Curtailment of the operation of all wind turbines during certain weather conditions. The curtailm 40 minutes pre-sunrise between 1 April until 31 October each year for the lifetime of the Proposition complemented by a monitoring programme to determine whether the curtailment was effective measures are further detailed in <b>Appendix 7.6 Bat Mitigation Plan</b> .
	Access tracks	Construction	The main site access would utilise the existing access from the A701 to the operational Haresta track required.
	Watercourse crossings	Pre-Construction	All crossings of watercourses which have been confirmed to support fish (or potentially support of fish past them (WC in brackets relates to reference numbers within Chapter 6: Hydrology, Hy Deer Burn (WC10), Rough Cleugh (WC05), Clachanbirnie Burn (WC06) and Yellowtree Grain of Migratory Fish: Design Guidance' (Scottish Executive, 2012) <sup>4</sup> . Where provision is required for f retained, which may be accomplished using depressed invert culverts.
	Boundary features	Construction	Built structures and boundary features would be retained where possible.
	Operational lighting	Operation	Operational lighting would be limited to aircraft warning thus minimising light-related impacts or badgers and otters.
	Ancient Woodland Loss	Pre-Construction / Construction	Prior to felling any trees in this area, an arboricultural survey will be carried out to ensure tree for areas are protected. In order to compensate specifically for the loss of this ancient woodland, in Compensatory Planting proposals as set out in <b>Chapter 4: Development Description.</b> In addition positive management measures to improve or maintain its current value. The specifics of such
	Enhancement	Construction	Alongside measures described within the OHMP, there is the opportunity to secure a number of such as installation of bat boxes, pine marten boxes, native woodland planting and provision of biodiversity. Relevant stakeholders such as Buglife should be consulted where possible so that projects (e.g. such as Buglife's B-Lines project). Likewise, all enhancement initiatives should se undertaken by FLS at the Site.

are not to take place to avoid disturbance to any bats

support fish (or potentially support fish), i.e. Deer Burn, igh Burn, Killyminshaw Burn and Garrel Water, to be oril inclusive (brown trout spawning takes place between ddress sensitivity (including to noise and vibration) of be implemented to minimise and avoid disturbance or in need to be impounded during the works, a fish perations require authorisation from Marine Scotland, operations would be planned well in advance. In order to t compares changes in densities pre-construction, during

ng, where appropriate. For example, the ECoW will ince and any excavations which are left open overnight accepted as being late March until the end of October). ed Development.

d HMP will be prepared, building upon the outline nd monitoring required as part of the Proposed

nent would apply between 30 minutes post-sunset and osed Development. The curtailment strategy would be or whether the timings could be modified at all. These

anes Windfarm, thus minimising the amount of new

t fish) would be designed to ensure the free movement ydrogeology, Geology and Soils), i.e. Kilyminshaw Burn, (WC07), in accordance with 'River Crossings & fish, the priority is that natural channel substrate is

n nocturnal or crepuscular species such as, bats,

felling is minimised and appropriate tree root protection new areas of tree planting will be incorporated into the lition, this area of ancient woodland will be subject to management measures will be agreed post-consent.

of biodiversity enhancements across the Site. Measures of pollinator habitat would all serve to improve at any enhancement measures can align with wider week to align with conservation measures currently being

<sup>&</sup>lt;sup>4</sup> Scottish Executive (2012) River Crossings & Migratory Fish: Design Guidance.

EIA Report Chapter	Matter / Effect requiring mitigation	Timing / Phase	Mitigation
Chapter 8: Ornithology	Raptor / Goshawk	Pre-Construction	Prior to the commencement of felling and construction works, pre-construction raptor/goshawk buffer of at least 1km would be carried out. The surveys would broadly follow the methods deta combination of vantage point surveys followed by more intensive forest checks to identify active
			The vantage point surveys would include the late winter/early spring months when goshawks e time may help to target certain areas during the forest searches. A detailed survey protocol wo commencement of surveys to ensure appropriate intensity and coverage by the survey.
			The survey programme should be undertaken in the breeding season immediately preceding the if construction works were programmed to commence in the autumn, surveys should be underted purpose of these surveys would be to confirm the continued presence of goshawks (and identify species) in the vicinity of the Proposed Development, and establish whether any breeding pairs located (i.e. in relation to the Proposed Development).
			The surveys would be supplemented by consultation with Dumfries and Galloway Raptor Study (or other raptor) nesting activity which may have taken place in the intervening years between commencement of construction works.
			These surveys would identify whether there are any other nest sites in the vicinity of the windfa construction works and help to inform the scheduling of works.
	Raptor / Goshawk	Construction	The pre-construction goshawk surveys would be repeated during the construction phase in ord exclusion zones and assist the contractor to schedule the works more appropriately to avoid di
			Site clearance and construction activities should be timed to take place outside the main bird b disturbance to all nesting birds. With regards to goshawk specifically, young recently fledged bit the presence and potential disturbance of these dependent young must be taken into consideration.
			SNH (2016) <sup>6</sup> recognises that avoiding construction work within the breeding season for birds m best weather for construction and recommends precautionary measures would to be taken in re coincide with the breeding season it is considered advantageous to start before mid-March. Th disturbance into account in the process of selecting a nest site. Goshawks often have widely sp (Forrester et al, 2007) <sup>7</sup> and the data discussed here indicates that is the case for pairs relevant with a choice of nest sites may select an alternative area where disturbance is less intrusive in
			During the breeding season, pre-works nest checks of felling areas would be undertaken for go Chapter 8: Ornithology. The nest checks and any subsequent buffer zones would take account Chapter 8: Ornithology if goshawk nests are located.
Chapter 9: Noise	Construction Noise and Vibration	Construction	Adoption of Best Practicable Means (BPM) as defined in the Control of Pollution Act 1974 is u vibration from construction sites. BPM would be employed including the following measures:
			<ul> <li>Staff would receive appropriate environmental training at the beginning of the contract and</li> <li>Silenced or sound reduced compressors, would be used where necessary.</li> <li>Silencers or mufflers would be fitted to pneumatic tools where required.</li> <li>Deliveries would be programmed to arrive during daytime hours only, with care being taker</li> <li>Delivery vehicles would be prohibited from waiting within the site construction compound we have a site construction compo</li></ul>

<sup>&</sup>lt;sup>5</sup> Hardey, J., Crick, H.Q.P., Wernham, C., Riley, H., Etheridge, B., Thompson, D. (2013). Scottish Natural Heritage Raptors a field guide for surveys and monitoring (3rd Edition). The Stationery Office Edinburgh.

surveys of the Application Boundary and a surrounding ailed in Hardey et al. (2013)<sup>5</sup> and would involve a ve nest site locations.

engage in display flight activity and observations at this ould be prepared and agreed with NatureScot prior to the

he commencement of construction works. For example, taken in the preceding breeding season of that year. The ify the presence of any other specially protected raptor s are present and where the current nest sites are

y Group and FLS who may hold information on goshawk the submission of this EIA Report and the

arm site which could pose a constraint to the

der to identify the requirement for any associated works isturbance impacts on nesting goshawks.

preeding season to avoid nest destruction and pirds may still be present around the nest into August and ation given the species Schedule 1 protection status.

nay not be possible, as the season coincides with the relation to breeding birds. For instance, if works would nis would allow birds the opportunity to take potential paced, alternative nest sites within their home range to the Proposed Development footprint. Those birds which to nest for that season.

oshawk, as for all birds, using the approach outlined in unt of disturbance distances discussed for goshawk in

usually the most effective means of controlling noise and

throughout the construction.

n to minimise noise when unloading vehicles. with their engines running.

<sup>&</sup>lt;sup>6</sup> SNH (2016). Dealing with construction and birds; Guidance Note. Available online at: <u>https://www.nature.scot/sites/default/files/2017-09/Guidance%20note%20-%20Dealing%20with%20construction%20and%20birds.pdf.</u> <sup>7</sup> Forrester, R. W., Andrews, I. J., McInerny, C. J., Murray, R. D., McGowan, R. Y., Zonfrillo, B., Betts, M.W., Jardine, D.C. and Grundy, D.S. (eds) (2007). The Birds of Scotland. The Scottish Ornithologists' Club, Aberlady.

EIA Report Chapter	Matter / Effect requiring mitigation	Timing / Phase	Mitigation
			<ul> <li>Plant items would be properly maintained and operated according to manufacturers' reconnexcessive noise.</li> <li>Access to the site would be along agreed access routes only.</li> <li>There would be compliance with agreed working hours, e.g. construction activities audible during the daytime between 07:00 to 19:00 hours Monday to Friday and 07:00 to 16:00 ho Galloway Council's Environmental Health Officer.</li> <li>Effective liaison with the local community would be established and maintained throughour information on the on-going activities (including blasting where required) and provision of conformation during operational hours, a representative being identified with appropriate aut and actions taken to remedy these being maintained.</li> <li>The good practice advice detailed in both BS5228-1 and BS5228-2 would be complied wit Compliance with the above measures would be ensured through inclusion within a Construct appointed contractor would be required to comply with (Appendix 4.1 presents an Outline CEI Dumfries and Galloway Council and the Scottish Environment Protection Agency (SEPA) and followed in practice.</li> </ul>
	Blast-induced vibration and air overpressure	Construction	<ul> <li>The following good practice measures would be included within a blasting management progra CEMP as to be agreed with Dumfries and Galloway Council and the Scottish Environment Pro</li> <li>care would be taken with the development of faces, and with trial blasts, as anomalous vib face to relieve the energy produced;</li> <li>appropriate burden would be ensured to avoid over- or under-confinement of the charge;</li> <li>accurate drilling and setting out would be undertaken;</li> <li>charge levels would be appropriate;</li> <li>exposed detonating cords would not be used;</li> <li>stemming with appropriate material such as sized gravel or stone chippings would be under decking charges/in hole delays/delay detonation would be used to ensure smaller maximu</li> <li>a series of groundborne vibration measurements and air overpressure measurements woul criteria (adopted from BS5228-2).</li> <li>each charge would be individually designed to maximise efficiency and reduce energy loss the use of surface detonating cords and secondary blasting will be avoided wherever poss the areas of heave and the total charges will be minimised; and</li> <li>blasting in adverse weather conditions will be avoided (i.e. wind in the direction of sensitive Local residents will be informed in advance of the proposed times of blasting works, along that are in place, to ensure good relations and appropriate reassurance.</li> </ul>
	Blast-induced vibration and air overpressure	Construction	The assessment has identified that, with the embedded mitigation measures in place, a signific condition can be used to ensure that the content of the CEMP, including the listed mitigation m Council as well as SEPA, and that the appointed contractor is required to comply with the CEM
	Operational turbine noise	Operation	As the assessment has been undertaken on the basis of a candidate turbine type. It would be development by use of a noise related planning condition, stipulating the noise level limits to w Appropriate noise level limits for the Proposed Development are Presented in <b>Appendix 9.10</b>
Chapter 10: Archaeology and Cultural Heritage	Turbine and Constrol Building appearance	Pre-construction	Further 'embedded mitigation' that helps to reduce the visual impact on heritage assets is the of of the wind turbines and the control building in accordance with NatureScot guidance (Scottish Farms in the Landscape, allowing for a reduction in the indirect impacts on the setting of herita
	Site demarcation and avoidance	Construction	Surviving heritage assets that are within 50m of any proposed turbine base, access track, borr to the commencement of construction to ensure visibility of the heritage asset location to all me

mmendations, in such a manner as to avoid causing

beyond the site boundary would only be undertaken ours on weekends, or as agreed with the Dumfries and

t the construction period. This would include provision of contact telephone numbers for the site to obtain thority to resolve any problems and a log of complaints

th.

tion Environmental Management Plan (CEMP) which the MP). The final CEMP would be subject to agreement with I a planning condition could be used to ensure that it was

Imme, compliance with which can be ensured through the Itection Agency (SEPA):

pration levels might be produced when there is no free

ertaken; Im instantaneous charges (MICs); uld be undertaken to check compliance with appropriate

s through vibration and air overpressure; sible;

e receptors). with details of the good practice mitigation measures

cant effect would not arise. An appropriate planning neasures, are agreed with Dumfries and Galloway MP.

appropriate to control noise from the proposed which the Proposed Development must comply. **Proposed Planning Condition Limits**.

consideration given to the appearance, finish and colour n Natural Heritage,2017) Siting and Designing Wind age assets within the Study Area.

rrow pit, or crane hardstanding would be demarcated prior nembers of the construction crew. Demarcation would be

EIA Report Chapter	Matter / Effect requiring mitigation	Timing / Phase	Mitigation
			achieved using high visibility marker posts set 5m from the edge of the heritage asset, with the Demarcation of heritage assets would be the responsibility of the Principal Contractor, with ider a qualified archaeologist using the baseline information provided in <b>Appendix 10.5 Archaeologist</b>
			<ul> <li>The heritage assets to be demarcated include:</li> <li>Whitefaulds Shepherd's Cairn (HA45)</li> <li>Donken's Cottage Enclosure (HA49)</li> <li>Donken's Cottage (HA50)</li> <li>Clachanbirnie Sheepfold (HA58)</li> </ul>
	Archaeological recording (Basic recording (ALGAO, 2013 <sup>8</sup> ))		Any surviving upstanding structural heritage assets that are likely to be truncated or wholly rem prior to construction to allow for the creation of a permanent record of the heritage asset and its
			<ul> <li>The heritage assets to be recorded prior to construction includs:</li> <li>Clachanbirnie wall (HA53)</li> <li>Pumro Fell Cairn (HA56)</li> </ul>
	Construction guidelines		Written guidelines would be issued for use by all construction contractors outlining the need to assets. The guidelines would set out arrangements for calling upon retained professional support as building remains, human remains, artefacts etc.) should be discovered in areas not subject t
			The guidelines would make clear the legal responsibilities placed upon those who disturb artefa
		1	
Chapter 11: Access, Traffic and Transport	Physical measures to design out adverse effects	Construction	The assessment has assumed the use of ready mix concrete delivered in separate cement mix This proposal is considered to be robust in reviewing the potential traffic impact associated with the provision of an onsite batching plant within the construction site.
			The number of Heavy Goods Vehicle (HGV) movements would be reduced with an onsite batcl a 20 tonne powder tanker and aggregate can be delivered via a 35 tonne tipper HGV.
			The Applicant may consider the use of an onsite batching plant during the construction phase, routes.
			Use of on-site borrow pits would further reduce the number of HGV trips associated with the co that a significant proportion of the required materials would in fact be sourced on site, thus furth
			Advance warning signs and clear visibility splays would be used at the site access to help advis at the site access junction.
	General construction traffic	Construction	General construction traffic would generally avoid the morning and evening peak periods.
			A Construction Traffic Management Plan (CTMP) would be prepared and agreed with the Dum to construction works commencing on site. The CTMP would be developed using experience g Local Authority area and the operational Harestanes Windfarm.
			<ul> <li>The following measures could be included within CTMP during the construction phase:</li> <li>All materials delivery lorries (dry materials) would be sheeted to reduce dust and stop spilla</li> <li>Specific training, audit and disciplinary measures would be established to ensure the higher vehicles from carrying mud and debris onto the carriageway;</li> <li>Appropriate traffic management measures would also be put in place at the Site access jur turning traffic;</li> <li>Directional signage could be provided to enforce delivery routes;</li> </ul>

<sup>8</sup> ALGAO: Scotland (2013) Historic Building Recording Guidance for Curators, Consultants and Contractors. Available online at: <u>https://www.algao.org.uk/sites/default/files/documents/ALGAO\_Scotland\_Buildings\_Guidance\_2013.pdf</u>.

e markers retained throughout the construction phase. entification of the heritage assets made on the ground by ogy and Cultural Heritage Gazetteer.

loved by the Proposed Development would Be recorded s preservation by record.

avoid causing unnecessary damage to known heritage ort in the event that buried archaeological remains (such to archaeological monitoring.

acts or human remains.

er vehicles in order to assess the worst case scenario. In the Proposed Development and could be reduced by

hing plant as bulk deliveries of cement can be made via

to help reduce HGV numbers on the proposed access

nstruction of the Proposed Development. It is expected ner reducing the required number of HGV movements.

se road users of the increased numbers of turning traffic

fries and Galloway Council and Transport Scotland prior pathered during the construction of recent projects in the

age on public roads; est standards are maintained to prevent construction

nction to advise drivers to slow down and be aware of

EIA Report Chapter	Matter / Effect requiring mitigation	Timing / Phase	Mitigation
			<ul> <li>Requirement for all drivers to attend an induction to include a safety briefing, the need for a sensitive areas, identification of specific sensitive areas, identification of the specified route route; and</li> <li>A Travel Plan to encourage lift sharing /crew bus access to site for construction staff.</li> </ul>
	Abnormal indivisible loads (AIL)	Construction	With regards to abnormal indivisible load movements, a number of the necessary works identifi windfarm developments. These have been improved or altered, to suit the proposed larger turb agreement of the road authorities. In general, it is considered that these can be delivered without existing road users. Any street furniture that is removed on a temporary basis to enable AIL more period.
			The existing Site access junction off the A701 would be widened on its north eastern side to ac point onwards, loads would proceed to the turbine locations using existing upgraded and new a
			An agreed access strategy for turbine loads would be confirmed post consent once the turbine This would include a further route assessment and trial run of the confirmed component dimens appointed haulage contractor.
			All abnormal load convoys would include a minimum of two escort vehicles in addition to a polic The police escort would be supplemented by a civilian pilot car to assist with the escort duty. It oncoming vehicles ahead of the convoy, with one escort staying with the convoy at all times. The Abnormal loads would be escorted in accordance with 'Code of Practice: Lighting and Marking Incorporating Operating Guidance'. The escorting would be undertaken by the appointed haulage
			The abnormal loads convoys would be no more than three AILs long, or as advised by the polic allow overtaking opportunities for following traffic where it is safe to do so. There are parts of th advise traffic to temporarily stop (with the assistance of Police Scotland), to allow for the safe pawhere the carriageway narrows and at locations where there are significant changes in the hori for this is set out in <b>Chapter 11: Access, Traffic and Transport</b> .
			The times in which the convoys would travel would be agreed with Police Scotland who have so that the convoys associated with the movement of AILs would travel in the early morning period
	Convoy management	Construction	To address any concerns expressed by the local community, it is proposed that a detailed conv Galloway Council and Transport Scotland. This would include measures to provide hold points users can be minimised. Hold point locations along the delivery route may include the following control. These would use existing road space, rather than new construction including an overtal carriageway section of the A75 at Gretna and an overtaking / passing area to pass convoys on
			The potential for using these areas would be developed in detail with Police Scotland and the roplan would be established prior to the movement of any loads.
	Local road users	Construction	Advance warning signs could be installed on the approaches to the affected road network, subj The signage would assist in helping improve driver information and allow other road users to co applicable). The location and numbers of signs would be agreed post consent and would form p project.
			<ul> <li>Information on the turbine convoys would be provided to local media outlets to help assist the p</li> <li>Local Newspapers;</li> <li>Community Councils; and</li> <li>Dumfries and Galloway Council website.</li> </ul>
			Information would relate to expected vehicle movements from the Port of Entry through to the s becoming aware of the convoy movements and may help reduce any potential conflicts.

appropriate care and speed control, particularly in e, and the requirement not to deviate from the specified

ied are similar to those already in place for previous bine loads and would be made permanent with the but significant civil engineering works or disruption to by the delivery by the delivery

ccommodate the proposed abnormal loads. Form this access tracks.

supplier and the turbine details have been confirmed. sions and vehicle set up, following confirmation of the

ce escort to facilitate the delivery of the predicted loads. is proposed that an advance escort would warn he escorts and convoy would remain in radio contact. for Abnormal Load Self Escorting Vehicles age contractor with the assistance of Police Scotland.

ce, to permit safe transit along the delivery route and to be route where the escort vehicles would be required to bassage of loads. This would be required at locations izontal alignment of the carriageway. The prodcedure

ole discretion on when loads can be moved. It is likely ds, before peak times.

voy management plan is developed with Dumfries and for convoys to ensure that inconvenience to other road g locations where traffic can overtake loads under police uking / passing area to pass convoys on the dual the dual carriageway section of the A75 at Collin.

oads authorities and a detailed convoy management

ject to the agreement of the road authorities. onsider alternative routes or times for their journey (if part of the wider Traffic Management proposals for the

public. These could include:

site access junction. This would assist residents

Environmental Impact Assessment Report – Volume 4

EIA Report Chapter	Matter / Effect requiring mitigation	Timing / Phase	Mitigation
			<ul> <li>Potential conflicts between AIL turbine loads and other road users can occur at a variety of managed by the appointed haulage contractors escort vehicles, with assistance from Police es are likely to occur at the following locations:</li> <li>In rural areas where the loads may straddle the centre line of the road, where fast moving Where traffic turns at a road junction, requiring other traffic to be held back on other approx</li> <li>Locations where high speeds of general traffic are predicted.</li> </ul>
	Construction deliveries	Construction	All deliveries would be undertaken at appropriate times (to be discussed and agreed with the reminimise the effect on the local road network.
	Traffic Management Plan	Construction	<ul> <li>A Traffic Management Plan would be produced as part of the CEMP and include:</li> <li>Procedures for liaising with the emergency services to ensure that police, fire and ambular normally undertaken by informing the emergency services of delivery times and dates and</li> <li>A review of clear heights with utility providers along the route;</li> <li>Ensure that any vegetation along the route is cut back to provide a clear running channel; could affect the loads;</li> <li>Communication protocols and lay over areas to allow overtaking;</li> <li>Discussion with Transport Scotland on the potential for using the existing Variable Messag information to users of the A75 and M74; and</li> <li>A communication dialogue between the various stakeholders.</li> </ul> Traffic management measures would also include an inspection of road signage around the sit manager on a regular basis. During the access junction construction works, there would be a clear of debris and mud. A road sweeper would be employed as and when required to remove the site access junction.
	Construction routes	Construction	Site direction signage could also be provided to direct construction traffic to the Proposed Deve approved routes and would not operate on minor road links that have not been assessed. The Balance of Plant (BoP) contract would specify the routes that suppliers must take during c agent.
Chapter 12: Socio- economics, Tourism and Recreation	Local employment	Construction / Operation	The CEMP would include measures for the PC to work proactively with contractors and supplied area. It is anticipated that the PC would hold a local 'meet-the-buyer' open day. This would propresent their business to the PC. The CEMP would also include public liaison (e.g. public notic construction works informing local residents and businesses of dates and durations of the work
	Access	Construction	An Access Management Plan (AMP) would be prepared as part of the CEMP in order to ensur Circular), Roman and Reivers Long Distance Route, Regional Cycle Route 10 and Locharbrigg the construction period. Occasional temporary local diversions might be implemented in order the construction activities may be temporarily restricted diverted during construction for informa- riding and deer stalking. The area and duration of such restrictions would be kept to a minimur efficiently. In addition, in keeping with good practice for construction sites, notices would be pla of any areas with restricted access. The diversions and restricted access are not anticipated to construction period, but only during specific phases of the construction period.
	Maintenance activities	Operation	When maintenance activities are undertaken during the operation of the Proposed Developme warning signs and exclusion areas would be required to ensure safety for walkers, cyclists, how Core Path 39 (Ae Forest Large Circular), Roman and Reivers Long Distance Route, Regional route may need to be diverted for maintenance works.
	Recreation Enhancements	Construction and Operation	The Applicant is proposing to implement enhancements in addition to the Proposed Developmer Proposed enhancements are detailed below:
			<ul> <li>electric vehicle charging points in the Ae Forest carpark (subject to agreement);</li> </ul>

f locations and circumstances. These conflicts would be scorts as and when required. The main potential conflicts

oncoming traffic may be encountered etc.; bach arms; and

elevant roads authorities and police) with the aim to

nce vehicles are not impeded by the loads. This is I agreeing;

Confirm that there are no roadworks or closures that

ge Signage (VMS) network to provide additional

te access junction which would be undertaken by the site daily road inspection and the public road would be kept any debris from the public road network in the vicinity of

elopment Site and to ensure that traffic remains on

construction activities. This would be enforced by the site

ers to provide employment opportunities in the local ovide an opportunity for local contractors and suppliers to ces) that would be issued prior to the commencement of ks.

re access for users of the Core Path 39 (Ae Forest Large gs-Beattock local cycle route is maintained throughout to facilitate construction. Areas immediately surrounding al recreational activities such as walking, cycling, horse m as is required for the work to be conducted safely and aced in prominent locations around the Site with details o be in place throughout the full 12 months of the

ent, appropriate safety measures including adequate orse riders and deer stalkers. It is anticipated that the Cycle Route 10 and Locharbriggs-Beattock local cycle

ent as detailed in Chapter 4: Development Description.

### Harestanes South Windfarm Extension

Environmental Impact Assessment Report – Volume 4

EIA Report Chapter	Matter / Effect requiring mitigation	Timing / Phase	Mitigation
			<ul> <li>financial support to facilitate the purchase of E bikes for rental at the recreational centre (support of new electric bike routes within Forest of Ae (subject to agreement). The loce <b>Proposed Bike Facilities</b>;</li> <li>promotion of family friendly / beginner biking routes or horse-riding routes around the proposed provision of a shelter with tools for bike maintenance and a place to shelter / picnic area with the proposed bike shed and picnic area is shown on Figure 12.2: Proposed Bike Facilities</li> <li>provision of information boards regarding the Proposed Development; and</li> <li>support for the employment of seasonal ranger to assist with the management of core footproposed</li> </ul>
Chapter 13: Other Issues	Forestry and Land Use	Pre-Construction / Construction	Approximately 82.23 hectares (ha) of advanced felling would be required for construction of the subsequently being replanted. The area of unplanted ground would increase and as a result th approximately 61.23 ha, which would comprise a decrease of conifer woodland by 49.1ha and ancient/native woodland).
			In order to comply with the Scottish Government's Control of Woodland Removal Policy, compositions of woodland area. The Applicant is committed to providing appropriate compensatory plan planting to be agreed with Scottish Forestry, taking into account any revision to the felling and operation.
		Construction	Forestry waste would be managed in line with SEPA guidance document WST-G-027 'Manage that full consideration and further clarification on this issue would be included in a Forestry Was
		Pre-Construction	Regarding the ancient/native woodland loss near the Site entrance from the A701, a conservativ commits to undertaking an arboricultural survey at the detailed design stage to more accurately
	Aviation and Radar	Operation	Measures are proposed to mitigate Line of Sight effects on Primary Surveillance Radar operate of Defence. Mitigation measures are required to be agreed with these aviation stakeholders.

Table 14.1: Schedule of Commitments

<sup>9</sup> SEPA (2013): SEPA Guidance Notes WST-G-027 "Management of Forestry Waste". Available online at: https://www.sepa.org.uk/media/28957/forestry\_waste\_guidance\_note.pdf.

ubject agreement); cation of the proposed routes is shown on **Figure 12.2:** 

osed windfarm using existing and upgraded forest tracks; rithin the windfarm (subject to agreement). The location of **es**;

paths in the area.

e Proposed development, with some forestry here would be a net loss of woodland area of I broadleaf woodland by 12.23ha (including

bensation planting would be required to mitigate for the nting. The extent, location and composition of such restocking plans prior to the commencement of

ement of Forestry Waste' (SEPA, 2013)<sup>9</sup>. It is proposed uste Management Plan to form part of the CEMP.

ve estimate of forestry loss has been made. The Applicant ly quantify the forestry loss in this area.

ted by NERL, Glasgow Prestwick Airport and the Ministry

#### Harestanes South Windfarm Extension Project Team

ScottishPower Renewables 9th Floor ScottishPower Headquarters 320 St Vincent Street Glasgow G2 5AD

HarestanesSouthWindfarm@scottishpower.com



