

Infrastructure	Length (m)	Width (m)	Average Depth (m)	Number	Total Volume Excavated (m3)	Length (m)	Width (m)	Average Depth (m)	Number	Total Re-use Volume (m3)	Notes
Excavated Track (new)	26842	7	0.41	1	77036	26842	3	0.50	2	80525	
Existing Upgraded Track	19757	1	0.48	1	9483	19757	3	0.50	1	29636	
Floating Track (new)	3558	5	0.00	0	0	3558	3	0.80	2	17076	
Turbine Bases (Formation only)	38	38	0.50	19	13718	114	3	0.50	19	3249	
Crane Hardstandings	100	30	0.52	19	29640	160	2	1.00	19	6080	
Auxiliary hardstandings (crane pads)	12	12	0.52	38	2845	42	2	0.50	38	1596	
Auxiliary hardstandings (blade fingers)	20	4	0.52	38	1581	44	2	0.50	38	1672	
Turning Heads	30	5	0.48	13	936	65	1	0.50	13	423	
Passing Places	70	4	0.48	60	8064	70	1	0.50	60	2100	
Substation, Control Building and ESC	100	75	0.37	1	2805	250	1	0.50	1	125	
Met Mast	30	20	0.38	1	227	80	2	0.80	1	128	
Laydown Area	100	50	0.07	1	365	100	50	0.07	1	365	
Main Construction Compound	100	100	0.28	1	2800	100	100	0.28	1	2800	
Construction Compound South	100	75	1.03	1	7725	100	75	1.03	1	7725	
Construction Compound North	50	50	0.23	1	575	50	50	0.23	1	575	
Borrow Pit 1	150	50	0.33	1	2466	150	50	1.00	1	7500	
Borrow Pit 2	120	50	0.31	1	1888	120	50	1.00	1	6000	
Borrow Pit 3	120	60	0.34	1	2445	120	60	1.00	1	7200	
Borrow Pit 4	170	100	0.40	1	6768	170	100	1.00	1	17000	
Borrow Pit 5	100	70	0.55	1	3850	100	70	1.00	1	7000	
Borrow Pit 6	100	60	0.35	1	2075	100	60	1.00	1	6000	
Borrow Pit 7	100	50	0.38	1	1900	100	50	1.00	1	5000	

Total Excavated Volume (m3)	179192
Total Re-use Volume (m3)	209775
Net Balance (m3)	-30582